382 Lafayette Street

Transition & File Request Guide — The Andrews Organization to Camelot Property Management Services Corp.

Prepared for the Board of Managers, 382 Condominium Company — October 2026

This guide accompanies the Board's Notice of Termination to The Andrews Organization and Camelot's Proposal of Property Management Services. It sets out (1) the complete file and records request Camelot will send to the outgoing agent, (2) the 60-day transition timeline running through the November 1, 2026 handoff, and (3) what the Board and residents can expect from Camelot in the first 90 days of the engagement, including resolution of the open DOB compliance items detailed in Addendum A of the Proposal.

Part 1 — Records Request to The Andrews Organization

Upon receipt of the Board's Notice of Termination, Camelot will send The Andrews Organization the following file and records request. Sharing this list with the Board in advance is meant to set expectations for what a complete, orderly handoff requires — the Board is not responsible for assembling these items itself.

Governing Documents

- Declaration of Condominium, Bylaws, and House Rules, with all amendments
- Certificate of Incorporation of the Condominium (if applicable) and current Board roster with contact information
- Unit owner roster: names, contact information, unit numbers, and common interest percentages

Financial Records

- Bank statements and reconciliations for all operating and reserve accounts, trailing 24 months
- Most recent annual financial statements (audited or reviewed) and current fiscal-year operating budget
- Reserve fund balance and any reserve study on file
- Aged accounts receivable (common charge arrears) and accounts payable reports as of the handoff date
- Outstanding/unpaid vendor invoices and any payment plans in place
- Copies of the Condominium's current insurance policies and certificates (property, general liability, D&O, fidelity bond)

Compliance & Regulatory

- Full DOB/HPD/FDNY/DEP violation history, including all open, active, and dismissed items and any resolution correspondence
- Elevator (Device 1P2920) inspection and filing history, including any prior Cat1 test affirmations already on file
- Boiler inspection and filing history, including prior Low Pressure inspection reports
- FISP/Local Law 11 facade filing history and any engineer reports already prepared
- Local Law 97 energy benchmarking filings and current emissions/compliance status
- Certificate of Occupancy and any open DOB permits, including closeout status of the elevator modernization and facade/roof restoration

Vendor & Operational Records

- All active service contracts (elevator maintenance, boiler service, cleaning, exterminator, waste removal, and any others), with terms and renewal dates
- Vendor certificates of insurance on file
- Building access information: keys, fobs, alarm and lock codes, and utility account numbers
- Alteration agreements and sublet/lease files for individual units
- Minutes of Board meetings for the trailing 12 months
- Any pending or threatened litigation, insurance claims, or legal matters involving the Condominium

Camelot will confirm receipt of each category in writing and flag any gaps directly to the Board, rather than to individual owners, so the transition stays orderly and coordinated through one point of contact.

Part 2 — The First 60 Days: Transition Timeline

Most management transitions of this size run 45–60 days end-to-end. For 382 Lafayette Street, Camelot is targeting a clean handoff by November 1, 2026, the effective date named in both the Notice of Termination and the new Property Management Agreement.

Weeks 1–2 — Notice & Kickoff

- Board issues the Notice of Termination to The Andrews Organization
- Camelot sends the full records request (Part 1, above) and schedules a transition kickoff call with the outgoing agent
- Camelot begins its own independent compliance pull from DOB/HPD/DOF public records to cross-check what Andrews provides

Weeks 3–4 — Financial & Records Reconciliation

- Andrews delivers financial statements, bank reconciliations, and A/R & A/P reports through the most recent closed period
- Camelot's in-house controller reconciles balances and flags any discrepancies to the Board before funds transfer
- Camelot opens new operating and reserve accounts and prepares signature-card paperwork for Board officers

Weeks 5–6 — Vendor & Notice Coordination

- All active vendors (elevator, boiler, cleaning, and others) are notified in writing of the management change and new billing/contact instructions
- Insurance carriers and brokers are notified; certificates are updated to reflect Camelot as managing agent
- Unit owners receive a transition notice from the Board with Camelot's contact information and move-in date for the new team

Weeks 7–8 — Handoff & Go-Live

- Final walk-through of the building with Andrews' outgoing staff or vendor representative, if applicable
- Transfer of keys, fobs, access codes, and any physical files not already delivered
- Bank account funds transfer completed; Camelot assumes full operating authority effective November 1, 2026

Part 3 — The First 90 Days With Camelot

Objective: resolve the Condominium's open compliance exposure, stabilize financial and vendor operations, and give the Board full visibility into building conditions — without disrupting residents during the handoff.

Days 1–30 — Compliance Triage & Building Assessment

- File the outstanding elevator Cat1 test affirmations of correction for Device 1P2920 (2021, 2023, and 2024 cycles) to begin resolving the $9,000 in elevator civil penalties
- Retain a licensed boiler inspector to prepare and file the outstanding external Low Pressure inspection affirmations, addressing the $12,000 in boiler civil penalties
- Engage a FISP-qualified engineer to close the Cycle 8C facade filing and resolve the $750 facade penalty
- Conduct a full physical walk-through of the building envelope, roof, elevator, and mechanical systems, building on the recently completed elevator modernization and facade/roof restoration
- Deliver a Building Assessment Brief to the Board within 30 days summarizing findings, the compliance resolution plan, and any immediate priorities

Days 31–60 — Financial Controls & Vendor Review

- Introduce monthly financial and operational reporting to the Board, reviewed by Camelot's in-house CPA
- Review and, where appropriate, rebid vendor contracts (elevator maintenance, insurance, and other recurring services) against Camelot's portfolio benchmarks
- Bring an updated civil-penalty payment plan to the Board once all outstanding filings are submitted, so the Board authorizes payment with full visibility into what remains due
- Roll out the Camelot Board Portal for secure document storage, work order tracking, and virtual Board approvals

Days 61–90 — Meet & Greet and Forward Plan

- Introduce the Camelot team to unit owners in person or over Zoom, giving residents a chance to raise concerns directly and update their contact information
- Present a Year 1 compliance and capital plan to the Board, incorporating any follow-on work identified during the elevator and facade filings
- Launch an insurance review with Camelot's broker partners to evaluate coverage and cost savings ahead of renewal
- Confirm the Condominium is current on all Local Law 97 energy benchmarking and other annual regulatory filings going forward

A detailed breakdown of the compliance items referenced above — 24 total DOB violations, 16 currently active, $21,750 in civil penalties across elevator, boiler, and facade categories — is set out in Addendum A of Camelot's Proposal of Property Management Services for 382 Lafayette Street.